

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
12301	MS57	Replace front Tyres. 30.01.2024 Front Tyres replaced by Charlton Tyres (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	30/01/2024	0	PM	Toowoomba
11997	MS57	Air Con not cold. No difference in fan speeds and both compressor hoses are ambient Temps. MRF1165_MS57_CD_12.11.2023. 14.11.2023_Repaired by ATRAC Heavy Diesel (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	14/11/2023	0	Repairs	Cameby
11847	MS57	Install Cameby Radio. 09.11.2023_MWR_SP - Fit radio and wiring, fit radio when it gets to site no radio in stock here. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	9/11/2023	1	Capital	Cameby
11726	MS57	Flashing Light not working. 2nd MRF: MRF 6757_MF57_MSN_20231024. 09.11.2023_Sean advised, light is OK. close out. (SM) 25.10.2023_MWR_SP - Flashing light is u/s, will need a new one. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	9/11/2023	0	Repairs	MSM
11727	MS57	Pos4 Tyre staked through sidewall MRF6701_MS57-MS96_MSM_21.10.2023. 03.11.2023_MWR_WA - Tighten wheel nuts remove machine from stands. (SM) 02.11.2023_MWR_SC - Take tyres to Bridgestone, pickup and pay for when completed. Fit wheel assemblies to tractor, wheelnuts will have to be torqued after quick run around the yard. (SM) 01.11.2023_MWR_WA - Remove tyre (SM) 29.10.2023_MWR_SP - (NOTE ONLY FROM MS70 MWR: Site supervisor had ms70 floated to yard to swap front wheels from ms57 to ms70. As ms57 had 440/65R28 and ms70 had 16.9-25el23, I had to swap both front wheels from 57 to keep operations running. (SM)) 23.10.2023_Spare tyres ordered from Freedom Tyres 20/10 (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	3/11/2023	4	Breakdown	MSM
11514	MS57	Nikki has the Site Intro & Brake Test booked for 28/09. 27.09.2023_MWR_SC - Inspect machine, replace fire extinguishers, supply wheel chocks and triangles from old stock. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	26/10/2023	1	Compliance	MSM
11725	MS57	Rear hydraulic connection bank 4 pack, catch bottle & Plastic connectors ( elbows) snapped by cows while it sat in the paddock. 25.10.2023_MWR_SP - Repaired catch bottle. Repaired damaged e stop wiring. Repaired damage to slasher chain. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	25/10/2023	3	Breakdown	MSM
11614	MS57	1x Ball Retainer broken on 3 point linkage. 12.10.2023_MWR_ES - Rebuild ball retainer. Remove and unseize linkage (SM) 09.10.2023_Part ordered through Milne Bros Rocky. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	12/10/2023	5	Repairs	MSM
11590	MS57	Fit GPS system. 10.10.2023_MWR_WA - Fabricate brackets/ mounts and fit GPS system. Connect wiring (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	10/10/2023	4	Repairs	MSM
11561	MS57	LEAKING QUICK CONNECT ON BUCKET. 03.10.2023_MWR_SP - REPLACED FEMALE QUICK CONNECT AT BUCKET (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	3/10/2023	0.5	Repairs	Workshop Mbh
11524	MS57	Service due at 1500hrs (1451hrs 20/09) 28.09.2023_MWR_SP - CONDUCT SERVICE AS PER SERVICE SHEET, (SM) 24.09.2023_Parts arrived in Moranbah (SM) 21.09.2023_Parts ordered from Brown & Hurley Ag Mackay (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	28/09/2023	4	Service	Cameby
11388	MS57	Air Con not working. 23.08.2023_Repairs completed by BDS Chinchilla: EXHAUST HEAT WRAP LOOSE, A/C NOT WORKING, INSPECTION FOR SITE SAFETY. Safety Inspection. Repair Exhaust leak at the turbo flange - remove heat wrap. Test for leak, isolate leak remove flange, clean and replace clamp - re-wrap exhaust. Check - Repair air conditioning system, found blown over amperage fuse- test current draw, replace fuse and test. Check and repair trailer lights and relace electrical socket. Check hydraulic coupling leaks - Replace seals in quick release remotes. Wash and test. (SM) 11.08.2023_Booked to go to BDS Mechanical Chinchilla for repairs before going to Cameby (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	31/08/2023	0	Repairs	Batchfire

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
11314	MS57	Install Cameby Radio 30.08.2023_BDS Chinchilla to supply a Radio mount (SM) 28.08.2023_Supplied Steve Hocken with Radio #R32 for install. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	30/08/2023	0	Site Comp	Cameby
11190	MS57	Brake Test. 09.08.2023_Brake Test completed by XtraMile (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	9/08/2023	0	External	Batchfire
11067	MS57	Front Tyre damage. 24.07.2023_Simon Wood from ASG advised repairs completed (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	25/07/2023	0	Repairs	Batchfire
11025	MS57	AC/Fan Belt broken. MRF9020_MS57_BCM_07.07.2023. 11.07.2023_Parts arrived at Biloela (SM) 06/07/2023_Belts ordered through Milne Bros, nil stock, have to get in from Emerald (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	12/07/2023	0	Repairs	Batchfire
10799	MS57	Spreader speed sensor installation. 08.06.2023_Sensor ordered from Landaco, to be posted to Followmont Biloela (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	8/06/2023	0	Repairs	Batchfire
10565	MS57	Tow Hitch Pins missing. 05.04.2023_Milne Bros called to advise parts arrived. Adrian collected the pins (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	5/05/2023	0	Repairs	Batchfire
10058	MS57	Brake Test. 09.02.2023_Brake Test performed by Xtra-Mile (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	9/02/2023	0	External	Batchfire
10055	MS57	LHF Axle broken. 08.02.2023_Lorelle phoned to advise its ready to collect. (SM) 24.01.2023_Lorelle at Milne Bros advised "Most of your parts have turned up still waiting on a few, I was talking with CNH and the remainder part will definitely be he by Monday or Tuesday at the latest, I didn't know that a couple of the parts were to come from overseas. so I have booked it to get all parts fitted on Wednesday the 1st of February and the 2nd if they need 2 days." (SM) 17.01.2023_Milne Bros at Biloela have ordered the parts and eta is 20/01, hopefully be done by 26/01 (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	8/02/2023	0	Repairs	Batchfire
9737	MS57	Service due at 1250hrs (1237hrs on 07/12). 08.12.2022_MWR_WA - Carry out service. (SM) 22.11.2022_Parts in stock. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	8/12/2022	3	Service	Workshop Mbh
9736	MS57	AC not working. MRF Request No 4745_MS57_FOX_07.12.2022 08.12.2022_MWR_WA - Travel to site. Test and repair wiring fault to a/c. (SM) 07.12.2022_MWR_WA - Load required equipment into ute for repairs. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	8/12/2022	3.5	Repairs	Foxleigh
9525	MS57	AC not cold. 16.11.2022_MWR_SC - Vacuumed out system, regassed a/c (850g of R134A), test, ok. 15.11.2022_MWR_WA/RC - Remove seat attachments and floor plate. Remove dismantle a/c evaporator clean out and reassemble. Refit all components and seat assembly. Vacuum a/c system ready for charge, Recovered gas 840gr (SM) 14.11.2022_MWR_WA - Set up and start to remove components to remove clean evaporator. Had to stop to keep available for site compliance inspection. (SM) 14.11.2022_emaild McDonald Murphy for parts quote. (SM) 12.11.2022_MWR_WA - Travel to site. Test a/c fault. Found a/c evaporator to be blocked. Needing removal and clean. Travel back to Moranbah. Need to remove and clean a/c evaporator & Service a/c . Parts Required: Receiver drier and o-rings at drier, Cab recirculation filter x1, Cab fresh air filters x2, Cab recirculation filter retainer cover lock clips. X2 ( cover is there but little screw tans that hold the cover in place are missing) (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	16/11/2022	14	Repairs	Foxleigh
9572	MS57	MSM Compliance Insp. 15.11.2022_Compliance Inspection by BDS (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	15/11/2022	0	Site Comp	MSM

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
9573	MS57	(DONE) Install Foxleigh Radio. 10.11.2022_MWR_WA - Return Motorola radio to store, fit Mine Radio #17 (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	10/11/2022	2	Corrective	Foxleigh
9242	MS57	Air Con not Cold: 23.09.2022_Inspected by ASAP Diesel, No fault found. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	23/09/2022	0	Repairs	Batchfire
9017	MS57	Install GPS (currently in MS77); 24.08.2022_MWR_SC - Drive to GRV, locate dozer, remove GPS unit and Trimble antenna off of dozer. Drive back to yard. Fit unit and antenna to MS57, test GPS function, signal picked up. Complete. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	24/08/2022	2	Repairs	Batchfire
8965	MS57	Batchfire Site Intro & Brake Test: 14.08.2022_MWR_RC/SC - Complete Batchfire inspection and brake test. Hook up to MS43 and test all functions. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	14/08/2022	3	Corrective	Batchfire
8320	MS57	Install Foxleigh Radio; 16.04.2022_MWR_WA - Make mounting and fit mine radio no17 (new handpiece on this radio) (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	16/04/2022	1	Corrective	Foxleigh
8243	MS57	Fuel Gauge fault; 06.04.2022_MWR_RC - Remove fuel and fuel tank to locate level sender, test sender OK, test wiring to gauge OK. Refitted sender, tank, refuelled, and primed fuel started tractor to test, all tested OK. Possibly float in sender got itself stuck and by pulling it apart and cleaning has freed it up. (SM) 02.04.2022_MWR_WA - Test fuel gauge fault, Fuel gauge has a faulty sender unit which will require draining fuel and removal of tank to replace unit. This job will need to be done at w/shop and require some allocated time to complete (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	6/04/2022	5	Repairs	Foxleigh
8244	MS57	Reverse Alarm Fault; 05.04.2022_MWR_RC - Rewire and replace reverse alarm. (SM) 02.04.2022_MWR_WA - Test reverse alarm fault, needs new alarm (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	5/04/2022	1.25	Repairs	Workshop Mbh
8245	MS57	Rear Light not working; 02.04.2022_MWR_WA - Repair rear lights (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	2/04/2022	0.25	Repairs	Workshop Mbh
8242	MS57	Foxleigh Site Intro; 16.04.2022_MWR_WA - Fit mounting bracket and extinguisher E135 (SM) 02.04.2022_MWR_WA - Carry out initial site intro inspection. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	2/04/2022	3	Corrective	Foxleigh
8054	MS57	Replace Hyd Filter & Cab Filter, wrong ones supplied by dealer. (SM): 22.02.2022_MWR_RC - fit correct hyd oil filter and cabin filter. (SM) 22.02.2022 - Wayne received filters (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	22/02/2022	1	Repairs	Cameby
8030	MS57	Remove Cameby Radio: 14.02.2022 - Radio removed by Sean (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	14/02/2022	0.1	Repairs	Cameby
8020	MS57	Service Due at 1000hrs (1012hrs on 12/01): 14.02.2022_MWR_RC/SC - Complete 1000hrs service fit up fuel tank wash and test, complete. (SM) 13.02.2022_MWR_SC - During service, noticed bolts loose on front frame mounts, one bolt completely out, removed fuel tank to examine further, repaired thread, lock tight and torqued bolts in place. Will refit fuel tank tomorrow. (SM) 13.02.2022_MWR_RC - start 1000hrs service - found loose frame bolts removed fuel tank to access bolts, not yet fully complete. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	14/02/2022	12.5	Service	Cameby
7986	MS57	Battery Isolator needs replacement: 09.02.2022_MWR_SC - Battery isolator is seized, R+R battery isolator, test, ok. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	10/02/2022	0.5	Repairs	Cameby

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
7516	MS57	(DONE) New Batteries needed - having to jump start repeatedly: 29.10.2021 - HEQ attended site and replaced the Battery, awaiting Invoice (SM) 27.10.2021 - HEQ booked to replace battery (SM) 27.10.2021 - Ash said a battery is needed but he can't get the details as it's mounted behind the steps. Stag Machinery advised it's a #31-950 Battery. Contacted Jon at HEQ to see if they can do it when they go back to fit the coolant sensor in Tenkates Excavator, they can do within the next few days. (SM) 26.10.2021 - emailed site to see if this is still an issue as there has been no more communications. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	29/10/2021	0	Repairs	Cameby
6764	MS57	Cameby Pre Mob Inspection: 02.06.2021_MWR_SC - Inspected machine, all oils and fluids, adjusted tyre pressure, torqued wheel nuts. Supplied new first aid kit and eye wash bottle. Cleaned out window washer squirters. Replaced 8 wheel nut indicators. Replaced reverse squawker. Performed brake test, completed CBD pre delivery paperwork. Assisted loading onto float. (SM) 02.06.2021 - Sean emailed "Eye wash and first aid kit are due to expire in July, I have discarded them and replaced them with- FA67 first aid kit, and a new 100ML eye wash bottle from the main office." (SM) 02.06.2021 -Gilly will be mobilising MS57 ad MS43 tomorrow. Phoned Sean and asked him to do a pre mobe inspection. He doesn't have access to the Cameby radios, they are stored in the locked office, Toby, Nikki and Craig are the only ones with keys. Texted Nikki to see if there is any way we can access them. (KD).	CASE IH MAXXUM 125 TRACTOR	Completed	2/06/2021	3	Site Comp	Cameby
6724	MS57	(Done)Tyre Audit - complete an MWR with the the tyre size, quantities (steer/drive, specifying tyres fitted and any spares stored on the vehicle) and brand / model: 25.05.2021_MWR_SC - Tyre Audit, P1+P2- Goodride 16.9-28 EL23R4, P3+P4- Michelin Multibib 540/65R38. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	25/05/2021	0.5	Tyre/Track	
6267	MS57	Procure and fit auger: 15.03.2021 - Emailed Craig to ask if still procuring. He responded not at the moment so will close out for now. (KD) 17.02.2021 - we have augers but not the mounting frame. Sean got quote for 200mm and 450mm auger and standard frame that can be fitted easily to either tractor. Total cost for both augers and frame is \$5,160.39. quote attached, Emailed Craig to ask thoughts caue Toby wants to mobilise to Eagle Downs in a week. (KD)	CASE IH MAXXUM 125 TRACTOR	Completed	17/03/2021	0	Capital	Workshop Mbh
6254	MS57	Remove Verizon Tracker. 15.03.2021_MWR_ES - Travelled to site & removed Tracker from Tractor. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	15/03/2021	1.5	Verizon	Isaac Plains
6024	MS57	Missing 6x Wheel Nut indicators: 12.02.2021_MWR_SC - Fit 5 Wheelnut indicators, machine was very dry on some points, greased machine. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	12/02/2021	1	Corrective	Isaac Plains
6006	MS57	Quick release hitch stuck. 10.02.2021_MWR_ES - Bucket quick release was jammed. Knocked pins out cleaned up & lubed. Working correctly now. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	10/02/2021	1	Repairs	Workshop Mbh
6000	MS57	Brake test : 09.02.2021_MWR_CD - Complete brake test and paperwork for Issac Plains (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	9/02/2021	1	External	Workshop Mbh
5759	MS57	Grease machine and general check over and tap out filters: 13.12.2020_MWR_CD - Grease machine and general check over and tap out filters (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	13/12/2020	1.5	PM	Workshop Mbh
5643	MS57	E/Stop knob broken: 24.11.2020_MWR_ES - Replaced cover with spare estop which parts were used out of it for st33. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	24/11/2020	0.5	Repairs	Workshop Mbh

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
5537	MS57	(ARCHIVED) Fit Auge: 06.11.2020 - Craig has asked to archive request - just tagged as completed in Teams so can revive if needed. (KD) 28.10.2020 - Craig- client has said had to get more than one quote so on hold for now. (KD) 29.09.2020 - Wideland quote \$2,129.60. Have added to Teams App for approval (MW) 21.09.2020 - Provided the quote and drawings to Sean who advised we have this already up at the Workshop so have asked Sean to put it to the side ready for the fit out when the tractor gets up there (MW) 21.09.2020 - Blake has asked Mel to get quote from Auger Torque for the frame so this can be done. Have requested quote from Auger Torque (MW)	CASE IH MAXXUM 125 TRACTOR	Completed	8/11/2020	0	PM	Workshop Mbh
5540	MS57	Flat Battery. 06.11.2020 - Received call from Zac from IP, that after inspection the tractor has no power/will not start. Drove to IP, inspected, batteries had 8V in them, jump started off of C32, Started, test charge- 13.8V - good. Isolator had been left on after inspection yesterday, that's the reason for battery drain. Supplied C34 with a spare set of jump leads for future issues. Drove back to w/s. (SM)	CASE IH MAXXUM 125 TRACTOR	Completed	6/11/2020	1.5	Repairs	Isaac Plains
5465	MS57	Inspect tractor: 05.11.2020_MWR_SC - Performed brake test on tractor, submitted paperwork to Toby for IP inspection. Inspected tractor, slight weep from front bucket fitting, tightened up, ok. Remounted radio for programming at IP inspection. Wheel chocks ok. 25.10.2020_MWR_SCR_Inspected tractor, unit is in good condition. Requires Wheel chocks(photos attached) and Digital Radio (Isaac Plains).	CASE IH MAXXUM 125 TRACTOR	Completed	5/11/2020	1	Site Comp	Workshop Mbh
5310	MS57	Oil sample at next service (Sean to advise send to Hastings): 30.09.2020 - Wideland completed repairs as per attached invoice (MW) 23.09.2020 - PO sent to supplier and Mick Kelly from Wideland attending site 24/09 to complete the works (MW) 18.09.2020 - Justin at Wideland has quoted \$2,264.82 for all outstanding items on this asset. Have added to Teams App for approval (MW) 15.09.2020 - have contacted Justin at Wideland to quote on job and advise when he can schedule this work in to be completed (looking like Thursday 24/09) (MW) 25.08.2020 - Craig - get Wideland to service it and fix the faults, needs to be done when Blake is back cause things have to be moved around. Also need to find lubes that came down. (KD) 23.07.2020 - Craig - get Martyr to service it after the warranty work is done. (KD) 21.02.2020 - asked Craig if he wanted it serviced prior to going to Cameby on Tuesday as 100hrs off. He said no, we will take it to Wideland for service if needed. (KD)	CASE IH MAXXUM 125 TRACTOR	Completed	16/10/2020	0	Service	Croft Cres

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
5309	MS57	<p>Headlights don't work:</p> <p>30.09.2020 - Wideland completed repairs as per attached invoice (MW): Labour to diagnose headlight fault. Check and inspect high beam. Unable to use high beam with Aux Lighting. (Factory feature to prevent over load draw- high beam will dim when Aux lights activate )</p> <p>23.09.2020 - PO sent to supplier and Mick Kelly from Wideland attending site 24/09 to complete the works (MW)</p> <p>18.09.2020 - Justin at Wideland has quoted \$2,264.82 for all outstanding items on this asset. Have added to Teams App for approval (MW)</p> <p>15.09.2020 - have contacted Justin at Wideland to quote on job and advise when he can schedule this work in to be completed (looking like Thursday 24/09) (MW)</p> <p>25.08.2020 - Craig - get Wideland to service it and fix the faults, needs to be done when Blake is back cause things have to be moved around. Also need to find lubes that came down. (KD)</p> <p>20.08.2020 - Craig - Clay had done a dodgy, so wiring not under warranty, Mel said wiring changed. Let's get repaired. When Balke is back in town so we can move stuff to get it out. (KD)</p> <p>23.07.2020 - Craig - get Wideland to come back, this should be under warranty. (KD)</p> <p>22.06.2020 - Blake confirmed wiring has been reworked and whenever flashing light is on the headlights go off (MW)</p> <p>17.06.2020 - Craig advised get Wideland to fix this while here at Toowoomba yard under warranty (MW)</p> <p>10.06.2020 - Wideland inspected and said relay problem as it has been wired incorrectly from delivery (MW)</p>	CASE IH MAXXUM 125 TRACTOR	Completed	30/09/2020	0	PM	Croft Cres
5308	MS57	<p>Fault coming up to do with brakes:</p> <p>30.09.2020 - Wideland completed repairs as per attached invoice (MW): Labour to diagnose brake fault. Inspect fault and clear. Clean plugs and check wiring. Suspect switch faulty</p> <p>23.09.2020 - PO sent to supplier and Mick Kelly from Wideland attending site 24/09 to complete the works (MW)</p> <p>18.09.2020 - Justin at Wideland has quoted \$2,264.82 for all outstanding items on this asset. Have added to Teams App for approval (MW)</p> <p>15.09.2020 - have contacted Justin at Wideland to quote on job and advise when he can schedule this work in to be completed (looking like Thursday 24/09) (MW)</p> <p>25.08.2020 - Craig - get Wideland to service it and fix the faults, needs to be done when Blake is back cause things have to be moved around. Also need to find lubes that came down. (KD)</p> <p>23.07.2020 - Craig - get Wideland to check, this should be under warranty? (KD)</p> <p>30.06.2020 - Blake advised he hasn't investigated but could we have it looked at when it's serviced (MW)</p>	CASE IH MAXXUM 125 TRACTOR	Completed	30/09/2020	0	Repairs	Croft Cres

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
5307	MS57	<p>750 hour service due and aircon cab filters need replacement (hours as of 17/06 760.5 now overdue):</p> <p>30.09.2020 - Wideland completed repairs as per attached invoice (MW)</p> <p>23.09.2020 - PO sent to supplier and Mick Kelly from Wideland attending site 24/09 to complete the works (MW)</p> <p>18.09.2020 - Justin at Wideland has quoted \$2,264.82 for all outstanding items on this asset. Have added to Teams App for approval (MW)</p> <p>15.09.2020 - have contacted Justin at Wideland to quote on job and advise when he can schedule this work in to be completed (looking like Thursday 24/09) (MW)</p> <p>25.08.2020 - Craig - get Wideland to service it and fix the faults, needs to be done when Blake is back cause things have to be moved around. Also need to find lubes that came down. (KD)</p> <p>23.07.2020 - Craig - get Martyr to service it after the warranty work is done. (KD)</p> <p>17.06.2020 - Craig advised let's find a competent Toowoomba based fitter who can do this work (MW)</p> <p>20.05.2020 - Kate advised: spoke to Craig about this, he doesn't want Wideland to do anything on site cause he reckons they have stung him for unexpected costs before. The tractor will be coming offsite in a couple of weeks and it's unlikely to do 50hrs in that time frame so we'll just wait until it comes back to town and see where it's at in terms of hours then.</p> <p>17.05.2020 - sent quote to Kate for approval from Wideland \$1638 to service (MW). Still almost 50 hours off, spoke to Craig, he doesn't want it done until it comes back to Toowoomba. (KD)</p> <p>14.05.2020 - Justin at Wideland will send through a quote to do the service as he is inducted at Cambey until the end of the year (MW)</p>	CASE IH MAXXUM 125 TRACTOR	Completed	30/09/2020	0	Service	Croft Cres
4991	MS57	<p>Install Verizon GPS tracker:</p> <p>22.07.2020 - Shweta at Verizon arranged for HOT WIRED AUTO ELECTRICAL to come and do the install. GPS TRACKER NO. 4661436520 (MW)</p> <p>08.07.2020 - asked Nikki to send the left over trackers to me in Toowoomba so this can be booked (MW)</p> <p>17.06.2020 - Craig advised let's find a competent Toowoomba based fitter who can do this work (MW)</p>	CASE IH MAXXUM 125 TRACTOR	Completed	22/07/2020	0	Verizon	Toowoomba
4790	MS57	<p>AC filter cover bolt is broken and needs replacing:</p> <p>10.06.2020 - Wideland completed works as per attached service report. All completed as part of warranty.</p> <p>08.06.2020 - Justin at Wideland Ag has advised booked for Wednesday 10/06 at 7.30am for the warranty work to be done on MS57. Mick Kelly will be attending site however he is not inducted so we will need put the machine out the front for him. Emailed Cody and told him to let me know if this is going to be an issue (MW)</p> <p>26.05.2020 - Justin at Wideland advised warranty parts have arrived. Need to schedule when we want them to do the works (MW)</p> <p>18.05.2020 - spoke to Craig, don't need to be done while at site, no need to pay for Wideland's travel, can do it when it's back in town. (KD)</p> <p>14.05.2020 - spoke to Justin at Wideland who advised he will replace under warranty and even fit them for us as he is inducted at site (MW)</p>	CASE IH MAXXUM 125 TRACTOR	Completed	10/06/2020	0	Repairs	Cameby

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
4789	MS57	Both rear tail lights are cracking - replace under warranty: 10.06.2020_Wideland completed works as per attached service report. All completed as part of warranty. 08.06.2020 - Justin at Wideland Ag has advised booked for Wednesday 10/06 at 7.30am for the warranty work to be done on MS57. Mick Kelly will be attending site however he is not inducted so we will need put the machine out the front for him. Emailed Cody and told him to let me know if this is going to be an issue (MW) 26.05.2020 - Justin at Wideland advised warranty parts have arrived. Need to schedule when we want them to do the works (MW) 18.05.2020 - spoke to Craig, don't need to be done while at site, no need to pay for Wideland's travel, can do it when it's back in town. (KD) 14.05.2020 - spoke to Justin at Wideland who advised he will replace under warranty and even fit them for us as he is inducted at site (MW)	CASE IH MAXXUM 125 TRACTOR	Completed	10/06/2020	0	Repairs	Cameby
4377	MS57	Will need a squawker before it heads to Cameby: 24.03.2020 - picked up part from Ashdown Toowoomba and gave to Blake/Cody to take to site with them to fit (MW)	CASE IH MAXXUM 125 TRACTOR	Completed	24/03/2020	0	Corrective	Middlemount
4355	MS57	Windows need tinting as AC isn't keeping up in the middle of the day: 03.02.2020 - Craig said haven't had any more complaints, close it out. (KD) 05.11.2019 - Craig will speak to Blake about it, brand new machine, air con should be capable. (KD) 30.10.2019 - Check with Craig what wants to do. (KD)	CASE IH MAXXUM 125 TRACTOR	Completed	3/02/2020	0	PM	Middlemount
4012	MS57	Need a fiberglass patch for the tractor due to damage: 10.01.2020_Wideland Ag completed repairs from operator damage when it was in for a service as per attached service record	CASE IH MAXXUM 125 TRACTOR	Completed	10/01/2020	0	Damage	Middlemount
4007	MS57	500 hour service due: 10.01.2020_Wideland Ag completed service/repairs as per attached service record	CASE IH MAXXUM 125 TRACTOR	Completed	10/01/2020	0	Service	Cameby
3772	MS57	26.09.2019 - 2nd MRF fuel gauge not working on full when parked, bounces between full and empty Fuel gauge faulty - jumps up and down from full to empty 10.01.2020_Wideland Ag completed warranty works to rectify the problems. 08.11.2019_MWR_investigate fuel gauge fault, diagnose and faulty sender, tank will need to be removed to replace also should be covered by warrantee	CASE IH MAXXUM 125 TRACTOR	Completed	10/01/2020	1	Repairs	Workshop Mbh
3875	MS57	Offset disc pin bent needs repair/replace: 27.11.2019_MWR_remove centre axel on left side, repair axel and fit replacement fieldquip end cap, refit axel and all discs	CASE IH MAXXUM 125 TRACTOR	Completed	27/11/2019	2	Damage	Yarrabee
3774	MS57	Pintle hook upgrade as requested by Craig McLean: 09.11.2019_MWR_upgrade 8t pintle hook to 20T rated hook and mount 08.11.2019_MWR_Drove machines onto wash pad. Cleaned all over units, removing dirt and other buildup. It was impossible to work on in its current state.	CASE IH MAXXUM 125 TRACTOR	Completed	9/11/2019	4.5	Corrective	Workshop Mbh
3771	MS57	Check hydraulic oil level when at yard; Bolt missing from step; Fire extinguisher bracket needs replacing as tyre hits it; Needs slope meter. Up to 15% preferably, otherwise 10% will do.; Offset disc pin bent needs repair/replace; 08.11.2019_MWR_Remove L/H step drill out and replace broken mount bolt, Top up hydraulic oil approx. 10L. Modify fire extinguisher mount so tyre will not contact it, fit slope metre, remove R/H outer disc, heat and bend shaft back to straight	CASE IH MAXXUM 125 TRACTOR	Completed	8/11/2019	6	PM	Middlemount
3743	MS57	Flashing light not working - Brett advised is working just very hard to see, can we replace light please? 03.11.2019_MWR_drive to middle mount, get escorted onto site. Remove old beacon light and wiring, fit new beacon rewire to tractor 01.11.2019_MWR_find burn out wiring across roof for beacon light, did not have replacement wire with me. Will rewire when I return on the 3/11/19	CASE IH MAXXUM 125 TRACTOR	Completed	3/11/2019	5	Corrective	Middlemount



W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
3722	MS57	Repair cracks in offset discs on frame: 26.10.2019_MWR_Found crack in offset discs frame, ground down and welded, painted.	CASE IH MAXXUM 125 TRACTOR	Completed	26/10/2019	0.5	Repairs	Workshop Mbh
3748	MS57	Take Case hydraulic tractor oil to Middlemount on 12.10.2019: Clay confirmed taken out.	CASE IH MAXXUM 125 TRACTOR	Completed	12/10/2019	0		Middlemount
3657	MS57	Damage to tyres due to operator running over rock 08.10.2019_MWR_drive to all tyre shops in emerald to see if they had the correct try for front of tractor with operator	CASE IH MAXXUM 125 TRACTOR	Completed	8/10/2019	2	Damage	Yarrabee
3645	MS57	Tyres need water for ballust: 04.10.2019_MWR_fill all tyres with water 03.10.2019 - Craig advised that tractor is being brought to the workshop to have water put in the tyres, needs to happen asap. Phoned Clay and told him to call The float driver so he can make sure he is at the yard and get the job done quickly so it can go back to Middlemount. Looks like it won't happen until tomorrow now (KD)	CASE IH MAXXUM 125 TRACTOR	Completed	4/10/2019	2	Repairs	Middlemount
3644	MS57	Fire extinguisher needs relocating - wheel catches extinguisher on full lock: 11.10.2019 - Clay - confirmed repaired when last in workshop. (KD) 03.10.2019 - Clay - Need to cut a bit off the bracket, he will do it today while the tractor is at the workshop. 26.09.2019 - Sean thinks already relocated once. Checked work order history - has been remounted once on 24.07, so still needs to be done. (KD)	CASE IH MAXXUM 125 TRACTOR	Completed	4/10/2019	0	Repairs	Middlemount
3532	MS57	26.09.2019_MWR_modify tow hitch for tractor, fabricate heavy duty mount on the back of tow hitch, Drill numerous holes through 16mm plate for bolts. Paint adaptor Need to replace tow hitch to an articulated model. Cody has suggested a pintle hook system.	CASE IH MAXXUM 125 TRACTOR	Completed	26/09/2019	7	Repairs	Workshop Mbh
3559	MS57	Service - Scheduled Service: 250 HOUR SERVICE 250 Hr Service 17.09.2019_MWR_Perform Service on MS57. Changed ENG oil and air filter, greased, checked over. Connected to spreader MS43 to enable float operator to load onto float.	CASE IH MAXXUM 125 TRACTOR	Completed	17/09/2019	2.5	Service	Workshop Mbh
3425	MS57	24.07.2019_MWR_tension all inner and outer wheel nuts. Fit wheel nut indicators to front axle ( order more for rear axle) fabricate bracket for fire extinguisher, re-mount in more appropriate place on left hand side. Re-mount E-stop Get some wheel nut indicators for the inside of the wheels where the hub assembly and rim section are bolted together so there will be a clear indication if they work loose.	CASE IH MAXXUM 125 TRACTOR	Completed	24/07/2019	2.5	PM	
3376	MS57	23.07.2019 - Sean check, definitely moves. 08.07.2019 - parts delivered late on Monday, not know if fitted. 08.07.2019_MWR_Travelled to site. Removed hydraulic lines from 3 point linkage cylinders, moved cylinders manually up and down, until they freed up. Re-connected lines and tested OK. Helped Brett connect offset discs to machine. Missing correct size ball for top linkage arm. Ordered correct one, modified existing one, for use until part arrives. 3 point linkage won't move	CASE IH MAXXUM 125 TRACTOR	Completed	23/07/2019	4	Repairs	Carborough
3365	MS57	02.07.2019_MWR_unload off float, remove and replace digital radio; cleaned and tightened clamp on turbo, tightened fuel tank brackets; slight coolant leak - monitor - loses clamp Faulty fuel gauge (works intermitentally)	CASE IH MAXXUM 125 TRACTOR	Completed	2/07/2019	1.5	Repairs	Poitrel
3317	MS57	Fit 3rd service valve to new tractor 16.06.2019_MWR_finished installing 3rd function valve with wiring; installed PL240 vision link; installed screen and wiring for RPM sensor for use with MS43 15.06.2019_MWR_started fitting 3rd function valve	CASE IH MAXXUM 125 TRACTOR	Completed	16/06/2019	8		Workshop Mbh

W/O No	Asset No	Description	Asset Description	Status	Finished Date	Duration	Job Type	Department
3299	MS57	04.06.2019_FDR_TPSCR_assisted rehab crew in setting up MS57 and MS43 spreader, adjusting hydraulic flow for function speed on spreader, testing braking. 03.06.2019_MWR_Setup for BMA compliance: removed BMA radio from C32 setup and installed, applied reflective tape, applied call signs, applied required decals in cab, tested functions and assisted Pete with brake tests	CASE IH MAXXUM 125 TRACTOR	Completed	4/06/2019	7	Repairs	Poitrel
12300	MS57	Repair faulty Fuel Gauge & PTO fault light.  31.01.2024_Stag have part in stock and will collect the Tractor 01/02 (SM) 23.01.2024_Stag Machinery booked for Monday 29/01 (SM)	CASE IH MAXXUM 125 TRACTOR	Scheduled		6	PM	Toowoomba